ANNEX E-1

Department of Agriculture Philippine Rural Development Project

Name of Road:

Concreting of Dulangan I - II FMR

Location:

Baco, Oriental Mindoro

Implementing LGU:

LGU of Oriental Mindoro

Estimated number of

Estimated Total Cost:

10,226 population; M=5314 ; F= 4912

beneficiaries:

2,155 households

New or Rehab:

PHP 55,427,053.36

WB Loan Proceeds (80%): 44,341,642.69

DA -GOP (10%):

5,542,705.34 LGU Equity (10%): 5,542,705.34

Table 5. Environmental Issues and Mitigation Measures

Issue (Potential Impact)	Assessment (Sample assessments)	Mitigation Measure	Schedule	Instrument of Implementati on (POW, Contract, IDP, or O&M Plan)*	Responsible Unit
1. Land or ROW acquisition, and other structures	[x] There are structures (fences, portions of basketball court, waiting sheds, church, school and barangay hall to be slightly affected by the subproject.	[] Disclosure of WB Involuntary Resettlement and compensation guidelines, e.g. market value as basis for pricing of land or crops and other properties [] Prepare compensation package for land or ROW acquisition, and/or crop damage compensation, based on LARRF and prior consultation with project-affected persons [x]Secure proper land acquisition documentation (Deed of Donation or Quit Claim on land /other properties) []Payment of compensation (if any)	All activities to be done prior to constructio n works except for the restoration of damaged structures which is simultaneo us during the constructio n	Proof of prior consultation and disclosure on WB/GOP guidelines for compensation Presence of compensation package Proof of compensation / payment before construction works	LGU to facilitate the consultations, disclosure, preparation of compensation packages, payment of compensation and oversee the restoration

Issue (Potential Impact)	Assessment (Sample assessments)	Mitigation Measure	Schedule	Instrument of Implementati on (POW, Contract, IDP, or O&M Plan)*	Responsible Unit
		for the damages [x] Restoration of structures that will be affected.	-do-		PLGU & BLGU
2. Local cutting of trees	[x] Trees along the road and in the area traversed by the road (e.g Mango, and Lanzones, Mahogany,	[x] Prior acquisition of Tree Cutting Permit(TCP) [x] Compliance with conditions in secured permits	Daily operations	Presence of permit Compliance with conditions of TCP	LGU or Contractor may apply for the permits Contractors to implement while the LGU
	Gmelina etc.) will somehow be affected	[x]Implementation of tree planting	After construction		supervises the Contractors PLGU/BLGU
3. Temporary increase in sedimentation during construction	[] Topography of the road alignment necessitate massive earthmoving and cutting of clayey or loose topsoil. [] Cut materials will consist mainly of hard rocks and are unlikely to	[] Earthmoving/ cutting of slopes to be done during dry months [x] Proper disposal and compaction of spoils	Daily operations Daily operations	DED/POW; Contract	Contractors to implement and the LGUs to supervise the Contractor
	generate significant sediments. [x] Excavated materials will consist mainly of soil and are unlikely to generate significant sediments.	[X] No measures required			
4. Potential contamination of surface and groundwater with oil/grease	[x] Waste oil and grease from equipment could contaminate surface water [] There will be	[x] Proper handling and disposal of waste oil and grease	Daily operations	Contract	Contractors to implement and the LGUs to supervise the Contractor

Issue (Potential Impact)	Assessment (Sample assessments)	Mitigation Measure	Schedule	Instrument of Implementati on (POW, Contract, IDP, or O&M Plan)*	Responsible Unit
	no or insignificant amount of waste oil/grease	La tra character			
5. Potential contamination with human waste	[x] Construction workers would be temporarily housed in a base camp [x] Workers would be mostly locals and are expected to go home to their respective houses after work	[x] Set up adequate latrine/toilet facility at the base camp	Prior to constructio n	Contract	Contractors to implement and the LGUs to supervise the Contractor
6. Worker's safety	[x] Safety of workers and the general public will be given priority. [x] Standard construction safety protocol will be observed, such as posting of road signs and assigning of traffic personnel.	[x]Provide appropriate warning signs and lighting [x]Heavy equipment to observe traffic rule [x]proper scheduling of rehab works along the road and/or assigning a barangay tanod to handle traffic management of pe- destrian and vehicles	Daily operations	Presence of signages and lighting # of accidents/near-accidents reported to the barangay # of public complaint	Contractor's project management and self-monitoring
7. Potential disruption of traffic flow	[x] The access road and/or segments to be rehabilitated is vital to daily activities of the residents and farmers and need to be kept open to traffic during construction [x] The construction will not affect daily movement of residents and farmers	[x] Keep the road open to traffic flow and minimize disruptions along the access road and/or construction area; Provide adequate warning signs and traffic personnel when necessary; [x] Undertake regular maintenance measures on the passable portions of the roads [] No measures needed	Daily operations Daily operations	Contract	Contractor to implement and the LGUs to supervise the Contractor

Issue (Potential Impact)	Assessment (Sample assessments)	Mitigation Measure	Schedule	Instrument of Implementati on (POW, Contract, IDP, or O&M Plan)*	Responsible Unit
8. The school will likely be disturbed by dust & noise that will be created by the proposed subproject	[x] Roads could become powdery during dry days and muddy during rainy days of the construction period	[x] Wet areas of dust sources to minimize discomfort to nearby school & residents (including access roads) during dry days, and filling up of potholes during rainy days, especially in residential areas	Daily operation and when necessary	Qualitative ambient noise levels within residential standards (based on comparative levels of sound in the natural environment)	Contractor to implement and the LGUs to supervise the Contractor Contractor to implement
		[x]school & clinic will be screened off during construction		Presence of screen in school and	and the LGUs to supervise the
		[x] installation of road signs in appropriate areas particularly near school and others to prevent risk of road accident	Daily operation	Presence of road signs installed in schools	Contractor
		[x] Delivery equipment should be covered with tarpaulin sheets or any equivalent	-do-	Presence of truck cover during deliveries	
	[X] Access road and/or the construction/ rehabilitation works passes through a populated area	[x]Set up speed limits for vehicles, especially within residential areas to lessen suspension of road dust	-do-		Contractor to implement and the LGUs to supervise the Contractor
	[] Access road and/or construction/ rehabilitation does not pass through any populated area	[] No measures needed	-do-		
9. Landslide/ erosion of exposed road sides resulting in sedimentation of waterways	[] The exposed slopes will likely consist of highly erodible loose materials [] The cut slopes will be hard materials that would resist erosion [] The road passes	[x] Include slope protection works (for embankment) at Sta 0+000 to Station 0 +780 and Sta 1+340 to Sta 1+400 [] Bioengineering with geomat and cover crop [] Fast growing shrub species	Erosion control and stabilization measures shall be implemente d simultaneo usly with constructio n works	DED/POW	Contractor to include in their bids the estimate of stabilization and erosion control measures

Issue (Potential Impact)	Assessment (Sample assessments)	Mitigation Measure	Schedule	Instrument of Implementati on (POW, Contract, IDP, or O&M Plan)*	Responsible Unit
	through a relatively benign terrain, cuts will be minimal [x] The rehabilitation work does not involve additional road cuts	[] Riprap [] Gabions [] Terracing [] Concrete protection wall [] vegetative stabilization of sloping areas [] Preferably schedule the construction work during drier months	Daily operation		Contractor to implement and the LGUs to supervise the Contractors
10. Inadequate drainage resulting in flooding or ponding	[x] The road will block runoff, resulting in flooding on one side of the road during rainy days. [] Drainage issues unlikely	[x] Installation of cross drain at stations 0 +200 (3 - 1.220m dia x 10.0m), at sta. 2 + 409 (1 - 0.910m dia. x 8.0 m), sta 2+665 and Sta 3 + 311 (1-0.910m dia x 8.0m), at sta. 2 + 802.12 (1 - 0.610m dia. X 12.0m), at Sta. 3 +990 (2 - 0.610m x 8.0 m), at Sta. 5 + 290, Sta. 5 + 430, Sta. 5 + 480, Sta. 5 + 480, Sta. 5 + 906, Sta. 6 + 208, and Sta. 7 + 044 (1610m x 8.0m), Additional 3 pcs. of 0.910 m dia RCPC at Existing RCPC at Sta. 0 + 507, Sta. 0 + 542, Sta. 0 + 606.60 and Sta. 0	During operation	DED	Contractor to implement and the LGUs to supervise the Contractors
		+ 637 Designate a Spoils Storage Area near the construction site	Daily operation		Contractor to implement and the LGUs to supervise the Contractor
12. Potential increase use of pesticides due to intensification of cash crop production in the area	[x] There is an ongoing IPM program of DA in the service area (for verification) [x] Farmers in the service area have not been trained on IPM [x] There is a proposed Bantay Peste Brigade	[x] DA to continue to support IPM program [x] LGU to Coordinate with DA on IPM training [x] PAGO to coordinate with MAGO on Bantay Peste	Simultaneo us to the project -do- Simultaneo us to the project	Capacity Building Plan O & M Plan Capacity Building Plan	DA LGU PAGO

Issue (Potential Impact)	Assessment (Sample assessments)	Mitigation Measure	Schedule	Instrument of Implementati on (POW, Contract, IDP, or O&M Plan)*	Responsible Unit
13. Potential acceleration of denudation of the upland/hilly areas due to intensification of crop production	[] The proposed road will connect to the market an upland/hilly area where farmers are currently practicing erosive farming techniques. The road could help accelerate the denudation of the upland/hillsides rendering them unproductive in a few years.	[] DA to coordinate with LGU for the introduction of sustainable upland farming systems in the area	Simultaneo us to the project		DA
	[x] The road connects only lowland farms to the market	[x] No measure required			
12. Potential increase in encroachments of human activities into the nearby public forest	[] The proposed road will improve human access to the nearby public forest, resulting in increased slash and burn cultivation, illegal logging and poaching. [X] The proposed road does not improve access to a public forest	[X] Coordinate with DENR for the enactment of ordinance deputizing the local community to enforce forestry laws [X] No measure required	Simultaneo us to constructio n	O&M Plan; Capacity Building Plan	P/BLGU
13. Local employment	[x] Construction will provide local employment opportunities [] Construction does not provide any local employment opportunities	[x] Hiring priority shall be given to qualified local residents; Implement I-BUILD Manual on local hiring [] No measures required	Prior to constructio n	Contract	P/M/BLGU
14. Conversion of Land-use/natural habitat due to quarry	[] The proposed quarry site is within a private land and need to convert existing land-use [x] Quarry site is existing and proven as a good	[x] Quarry materials will be procured from existing quarry sites: River Quarry at Brgy. Dulangan around 11.7 km, Bucayao River which is 25.58 km, and Mayabig River which is 13.77 km away from	Daily operation	Certification	DPWH

Issue (Potential Impact)	Assessment (Sample assessments)	Mitigation Measure	Schedule	Instrument of Implementati on (POW, Contract, IDP, or O&M Plan)*	
	source of quarry materials	the site (accredited qualified source by DPWH) [x] Regular monitoring done by DPWH not to over quarry.			
15. Potential damage to existing road due to hauling of quarry materials	[x]Source of Quarry materials for Items 104, 200 and 311 is Dulangan River which is 11.70 km, and for sand the source is Bucayao River which is 25.58 km, and for boulders the	[x] Regular maintenance and repair of existing road by the contractor	Daily operation	Contract	Contractor
	source is Mayabig River which is 13.77 km. Transportation of quarry materials from source to FMR will cause damage to existing FMR				
16. Possible discovery of artifacts, bones and other objects of interest during construction	[x] lack of awareness on the chance find procedure	[X] Provide awareness and ensure that Chance Find Procedure is implemented	Before and during project implementa tion	Contract	Contractor
	[x] Discovery of artifacts, bones and other objects of interest within the 10 meter radius	[x] Suspension of the activities and immediately report to the PLGU and RPCO SES Focal Person	During constructio n period	Contract	Contractor
17. Conflict between project implementers and other stakeholders/grievan ce during mplementation	[x] There is an acceptable GRM in place	[x] The project implementor to ensure that all grievances are properly address	During project pre- implementa tion	PPMIU/Contra ctor	Grievance Redress Mechanism Framework

Prepared by: JENNIFER P. MAHUREN

Adopted by PPMIU/MPMIU

Noted by the local community:

Barangay Captain – Dulangan I

ROBERTO A. DE OCAMPO
Barangay Captain – Dulanagan II

Endorsed by

Local Chief Executive of the Proponent LGU