Environmenta	and	Social	Management Plan
--------------	-----	--------	-----------------

lssue (Potential Impact)	Assessment (Sample assessments)	Mitigation Measure	Schedule/ Duration of the Mitigation Measures	Instrument of Implement ation (POW, Contract, IDP, or O&M Plan)*	Respor sible Unit
Presence of IP/ICC in the influence area	 [] There is no IP/ICC in the area as per LGU records and on site validation and will not traverse an ancestral domain. [] The site is inside the ancestral domain or will traverse by the project. [/] The project is not inside nor traverses any ancestral domain. However, there are IP/ICC in the area. 	 [] FPIC [/] Certification from the Tribal Chieftain expressing support to the project [/] Evidence of broad-based consultation [] IP/ICC are minority of the beneficiaries. An IP/ICC development plan has been established as seen in the Annex H-1. Part of the measures in supporting IP/ICC is to provide them with interventions as stated in Annex H-1. 	Prior to implementa tion	Consultation Meeting, Documentati on	LGU
Cutting of Trees	[] The road construction will necessitate cutting of trees: Coconut Fruit Trees Forest Species [] The trees to be cut are privately owned [/] The project construction will not necessitate the cutting of trees	 [] No measure required [] Secure cutting permit from: PCA DENR-CENRO [] Secure permission from the owner to cut the trees [/] No measure required 	Prior to implementa tion	Tree Cutting Permit/s MOA with the owner/s (if he/she/ they will require compensatio n) Waiver of Rights/ Quit Claim (if the trees will be donated as reflected in Form 1)	LGU

.

3- Demolition and Reconstructi on of affected structures	 [] Permanent structures (e.g. concrete structures) will have to be removed/demolished during road construction [/] Temporary structures will have to be removed/demolished during construction [] The construction will not affect any permanent or temporary structures 	[/] Compensate the owners of the structures that will be affected [/] Assist the owners of the structure in relocating/ rehabilitating the affected structures [] No measure required	Prior to implementa tion	MOA with the owner/s (if he/she/ they will require compensatio n/ assistance) Waiver of Rights/ Quit Claim (if the owner/s will not require compensatio n as reflected in Form 1)	LGU
4. Conversion of Land – use/natural habitat due to quarry	[/] Quarry Site is existing and proven as a good source of materials [/] No land conversion will occur	[] Quarry materials will be procured from existing site/s: (a)Manorigao River owned by Jose Paolenio which is in a distance of <u>2.0 kms.</u> from the subproject site.	During implementa tion	Certificate	
5. Potential damage to existing road due to hauling of quarry materials	[/] Sources of Quarry will cause damage to existing roads [] Sources of Quarry will not cause damage to existing roads	[/] Regular maintenance and repair of existing road by the contractor [] No measures required	During implementa tion	Contract	Contrac tor
6. Temporary increase in sedimentati on during construction	 [] Topography of the road alignment necessitate massive earthmoving and cutting of clayey or loose topsoil [] Cut materials will consist mainly of hard rocks and are unlikely to generate significant sediments 	 [] Earthmoving/ cutting of slopes to be done during dry months [] Proper disposal and compaction of spoils [] No measures required 	During implementa tion	DED/POW; Contract	Contrac tor
7. Potential contaminati on of surface and groundwater with oil/grease	[/] Waste oil and grease from equipment could contaminate surface water [] There will be no or insignificant amount of waste oil/grease	[/] Proper handling and disposal of waste oil and grease	During implementa tion	Contract	Contrac tor
8. Potential contaminati on with human waste	[] Construction workers would be temporarily housed in a base camp [/] Workers would be mostly locals and are expected to go home to their respective houses after works	[] Set up adequate latrine/toilet facility at the base camp.	During implementa tion	Contract	Contrac tor

P

1

l

1

Page **41** of **48**

Potential dust/mud nuisance during construction	 [/] Roads could become powdery during dry days and muddy during rainy days of the construction period [/] Access road and/or the construction/ rehabilitation works passes through a populated area [] Access road and/or construction/ rehabilitation does not pass through any populated area 	[/] Undertake sprinkling of road (including access roads) during dry days, and filling up of potholes during rainy days, especially in residential areas [/]Set up speed limits for vehicles, especially within residential areas [] No measures needed	During implementa tion	Contract	Contrac tor
10. Inade quate drainage resulting in flooding or ponding	[] The road will block runoff, resulting in flooding on one side of the road during rainy days. [] Drainage issues unlikely	[] Installation of cross drain/s at the following stations:	During implementa tion	DED	Contrac tor
11. Lands lide/ erosion of exposed road sides resulting in sedimentati on of waterways	 [/] Not Applicable [] The road will traverse a mountainous area necessitating deep cuts on mountainsides, particularly between station and , etc (check DED for deep cuts) [] The exposed slopes will likely consist of highly erodible loose materials [] The cut slopes will be hard materials that would resist erosion [] The road passes through a relatively benign terrain, cuts will be minimal [] The rehabilitation work does not involve additional 	 [] Include slope protection works at the following stations: 	During implementa tion	DED/POW Or (if budget does not permit) LGU Commitment Letter	Contractor
	road cuts [/] Not Applicable		N) i		

.

Prese nce of dangerous road sections due to road topography and elevation	[] Poor horizontal and vertical road alignment [] High road embankments pose hazard to road users [/] Not Applicable	 [] Provision of Guard Rails/Concrete Railings at the following stations [] Planting of hedgerows at the following stations [] Provision pavement markings to critical curves [] Installation of road signs at the following stations 	During project implementa tion	POW	Contrac tor
13. Possib le discovery of artefacts, bones, and other objects of interests during construction of the road	[] Discovery of artifacts bones and other objects of interests within 10 meter radius [] Discovery of artifacts bones and other objects of interests outside 10 meter radius [/] Not Applicable	[] Set speed limit [] Suspension of the activities and immediately report to the PLGU and RPCO SES Focal Person	During implementa tion	Contract	Contrac tor/LGU
14. Poten tial disruption of traffic flow	[] The access road and/or segments to be rehabilitated need is vital to daily activities of the residents and farmers and need to be kept open to traffic during construction [/] The construction will not affect daily movement of residents and farmers	 [] Keep the road open to traffic flow and minimize disruptions along the access road and/or construction area; Provide adequate warning signs and traffic personnel when necessary; [] Undertake regular maintenance measures on the passable portions of the roads [] No measures needed 	During implementa tion	Contract	Contrac tor
15. Local employment	 [/] Construction will provide local employment opportunities that will provide a standard salary wage based on RTWPB approved wage rates. [] Construction does not provide any local employment opportunities 	[/] Hiring priority shall be given to qualified local residents [] No measures required	During implementa tion	Contract	Contrac tor

I

I

I

6. Grieva nce during construction	[] Unclear policy on project implementation; there is no acceptable grievance redress mechanism in place.	[/] Establish an acceptable policy on project implementation and grievance redress mechanism	During implementa tion	O&M EO creating the PPMIU	LGU and PSO /RPCO Grievan
	[/] The project has already established an acceptable policy on addressing grievances	[] Assign-a Grievance Focal/Point Person [] No further measure required			ce Point Person/ Grievan ce
	[] Access to the Grievance Redress Mechanism (GRM posters and Grievance Form Drop Boxes) is available in strategic locations at all levels of project implementation:				Officer
	 Project Site Barangay Hall/s Municipal Hall/s 				
	Provincial Hall				
Batching Plant 17. Batching Plant Requirement	[/] The project requires the setting up of <u>1</u> batching plant/s	[/] Contractor to comply with the succeeding requirements as applicable to the setting up/ construction of batching	During implementa tion	Contract	Contrac tor
	[/] The batching plant/s will be mobile and operated for less than 1 year	plant/s		Çası.	
	[] There is an existing batching plant at a distance of from the project site.				
18. Land acquisition for the batching	[/] The proposed site for the Batching plant is owned by Jesus D. Agbot.	[] Project proponent (PG)/ Contractor to lease the site of the Batching Plant.	Prior to start of construction of the Batch		Contrac tor/LGU
plant 19.Conditions on the Plant Site	[] The Batching Plant site/s is/are located in a hazardous area.	[/] No further measure required [/] The proponent LGU to determine suitable sites for setting up of the Batching Plant	Plant. In the planning stage	Contract	LGU /Contra ctor
	[/] The Batching Plant is not situated in a hazardous area.	[/] The site should not be in a flood prone area. Consider the extreme hydrologic event of flood having a 100 year recurrence interval in site selection.			
		[/] The site is away from critical slopes and erodible areas.			

Page **44** of **48**

Distur bance to wild ife due	[] Setting up of the Batching Plant will require clearing of vegetation and/or cutting of	[] Compliance with conditions of DENR/LGU SLUP, Tree Cutting Permit, ROW, PCA	Prior to start of construction	Contract	LGU /Contra ctor
te regetation dearing	trees No. of trees to be cleared	Permit [] Limit land clearing as much as possible	i.		
	Ave. girth: [/] The setting up of the Batching Plant will not necessitate clearing of vegetation and/or cutting of trees	 [] Provide temporary fencing to vegetation that will be retained [] Promote restoration of damaged or destroyed vegetation where possible (e.g., tree planting). [/] Look for available open spaces within the proximity of the site. 			
Temporary increase of solid waste during construction of Batching Plant	[/] There will be significant volume of waste generated during clearing and construction	[/] Proper handling and disposal of construction waste	During construction period	Contract	Contrac tor
2. Poten tial heavy equipment hazard; i.e. dump trucks, concrete mixers, pay loader etc. during transport of aggregates and fresh concrete	 [] Batching Plant is situated in populated residential area/s. [/] Batching Plant is not located in populated/residential area. [] The batching plant is within forest/plantation area. [] The plant is not within a forest/plantation area. 	 [/] Proper handling and maintenance of heavy equipment during transport and unloading of materials. [/] Properly locate equipment yards in the plant facility. [/] Regular maintenance (water sprinkling) and repair of the access roads to control suspended particulates. [/] Access and exit routes for heavy equipment/dump trucks should be planned to minimize impacts on the environment and amenities of the locality. [/] Proper handling and disposal of excess oil, lubricants, paints etc. 	During Plant Operation	O&M	Contrac tor

,

Potential hazard and risk to the community/ plantation during Batch Plant operation.	[/] Batching Plant site poses risk to the community or plantation due suspended particulates, alkaline wastewater and noise	 [/] No construction during night time. [/] Provide/ construct peripheral fence and trees buffers to prevent the spread of suspended particulates. [/] Practice proper housekeeping [/] set up a temporary stilling pond for wastewater. 	During Plant Operation	O&M	Contrac tor
24. Occup ational health hazards to workers	[] Batch Plant and construction workers are exposed to unsafe and hazardous condition [/] Batch Plant activities are relatively minor	 [/] Require all workers to strictly observe safety standards and personal protective equipment. [/]Put up safety signs within the Batch Plant [/] Provide potable water & sanitary facilities for workers within the facility. 	During Batch Plant Operation	0&M	
25.Accumulati on of excess materials during operation	[/] The Plant will generate significant volume of excess raw materials.	[/] Proper handling and disposal of excess materials [] Provision of covered dump sites for excess materials.	Batching Plant operation period	0&M	Contrac tor
26. Increa sed siltation and water quality degradation due to project activities	Specify nearest/receiving water body: <u>Manorigao River</u> Distance to nearest/ receiving water body: <u>50.0 meters</u> If nearest/ receiving water body is fresh water, specify <u>River</u> If nearest/ receiving water body is coastal or marine water, specify classification_ Current Water Use: Current Water Use: Fishery Tourist Zone / Park Recreational Industrial ✓ Agricultural Distance of batching plant to the nearest well used: M/Akm	 [/] Strictly observe proper waste water handling and disposal ✓ Set up temporary stilling ponds to minimize downstream siltation in creeks and rivers Recycle wastewater For highly alkaline wastewater, apply pH control before wastewater re-use or disposal Others (Pls. specify): 	Batching Plant operation period	O&M	Contrac tor

27. Dust Emissions 28. Poten tial acceleration of denudation	 [] Emission during operation of batching plant will affect the community and agri land and forest [/] Emission during operation of batching plant will not affect the community and agri land and forest [] The proposed road will connect to the market and upland/hilly area where farmers are currently practicing erosive farming 	 [/] Select a site out from high prevailing winds. This should be considered during the planning period to ensure that bunkers, conveyor's position are in the leeward direction to minimize the effects of winds. [] Provide natural or artificial barriers – such as trees, fences, and landforms, to help control the emission of dust from the batching plant to the sensitive land uses. [] Maintain a minimum 100 meters buffer area between batching plants and sensitive land uses. (Sensitive land uses are residential area and zones, hospitals, schools, caravan parks, and the likes) [] DA to coordinate with LGU for the introduction of sustainable upland farming systems in the area 	Project operation period After project completion	O&M O&M Plan; Capacity Building Plan	LGU/ Contrac tor
of the upland/hilly areas due to intensificatio n of crop production	techniques. The road could help accelerate the denudation of the upland/hillsides rendering them unproductive in a few years. [] The road connects only lowland farms to the market [/] Not Applicable	[] No measure required			
29. Poten tial increased in encroachme nts of human activities into the nearby public forest	 [] The proposed project will improve human access to the nearby public forest, resulting in increased slash and burn cultivation, illegal logging and poaching. [/] The proposed project does not improve access to a public forest 	[] Coordinate with DENR for the enactment of ordinance deputizing the local community to enforce forestry laws [/] No measure required	After project completion	O&M Plan; Capacity Building Plan	LGU

Prepared by:

30. Poten	[] There is an ongoing IPM	[] DA to continue to support	During and	Capacity	LGU
tial increase	program of DA in the service	IPM program	after project	Building Plan	
use of	area		completion	O&M Plan;	
pesticides		[] DA to intensify IPM Program		Capacity	
due to	[] Farmers in the service area	in the area thru:	e	Building Plan	
intensificatio n of cash	have not been trained on IPM				
crop production	[/] Not Applicable				
in the area	and the second se	[] LGU to Coordinate with DA on IPM training			