7.6 Status of environmental clearance and permits

The Certificate of Non-Coverage (CNC) of the project will be facilitated by the Municipal Environment Natural Resources Office (MENRO). The CNC is already on process.(see attached receipt of payment of for CNC)

Philippine Rural Development Project

Environmental Management Plan Template for Rural/Farm-to-Market Roads

[Note: This template is designed to rapidly identify and assess the environmental issues and associated mitigation/management measures in Rural and Farm-to-Market Roads funded under MRDP2. This template consolidates all safeguards aspect of Communal Irrigation Subproject as found in various project documents. This document replaces the EMP checklist in Annex 38 of the RI Manual]

Name of Road: Concreting of Gamoton- Lake Mainit Farm to Market Road

Location: Barangay Songcoy, Kitcharao, Agusan del Norte

Implementing LGU: Municipality of Kitcharao

Estimated number of beneficiaries: 1,817 population

New or Rehab: Upgrading

Estimated Total Cost: PhP9,069,952.52

A. Site and Design Consideration

[Do not proceed with the Subproject preparation including this ESMP unless all items below are confirmed true.]

- 1. The Road does not encroach into or traverse any declared protected area of natural habitat (*c.f. Loan Agreement: MRDP2/PRDP will not fund subprojects located inside a declared Protected Area*);
- 2. The subproject will not displace, disfigure or render inoperable/inaccessible any monument or physical structure of known cultural and historical significance.

B. Environmental Issues and Mitigation Measures [*The following are issues frequently associated with Farm to Market Roads. Issues include alleged/perceived impacts, potential impacts, health and safety and environmental risks. Entries in the "Assessment" column should describe or provide qualifications regarding the significance of the issues. Issues that are deemed critical or significant should have a corresponding entry in the "Mitigation" column. Entries in the "Instrument" column*

should indicate how and where in the measures will be implemented in the Subproject. Please feel free to add, delete or modify any of the items in the template. In preparing the EMP below refer to the Environmental and Social Assessment Section of the FS for specific safeguards issues and assessments]

L

Ľ

| Issue (Potential Impact) | Assessment (Sample assessments) | Mitigation Measure | Instrument of Implementation (POW, Contract, IDP, or O&M Plan)* |
|---|---|--|---|
| 1. Temporary increase in sedimentation during construction | [] Topography of the road alignment necessitate massive earthmoving and cutting of clayey or loose top soils [] Cut materials will consist mainly of hard rocks and are unlikely to generate significant sediments | [] Earthmoving/ cutting of slopes to be done during dry months [] Proper disposal and compaction of spoils [] No measures required | DED/POW; Contract |
| 2. Potential contamination of surface and groundwater with oil/grease | [] Waste oil and grease from equipment could contaminate surface water [/] There will be no or insignificant amount of waste oil/grease | [] Proper handling and disposal of waste oil and grease | Contract |
| 3. Potential contamination with human waste | [] Construction workers would be temporarily housed in a base camp [/] Workers would be mostly locals and are expected to go home to | [] Set up adequate latrine/toilet facility at the base camp | Contract |
| 4. Potential | their respective houses after works [] The access road | [] Keep the road | Contract |
| disruption of | and/or segments to be | open to traffic flow | Contract |

| Issue (Potential Impact) | Assessment (Sample assessments) | Mitigation Measure | Instrument of Implementation (POW, Contract, IDP, or O&M Plan)* |
|---|--|---|---|
| traffic flow | rehabilitated need is vital to daily activities of the residents and farmers and need to be kept open to traffic during construction [/] The construction will not affect daily movement of residents and farmers | and minimize disruptions along the access road and/or construction area; Provide adequate warning signs and traffic personnel when necessary; [] Undertake regular maintenance measures on the passable portions of the roads [/] No measures needed | |
| 5. Potential dust/mud nuisance during construction | Roads could become powdery during dry days and muddy during rainy days of the construction period [] Access road and/or the construction/ rehabilitation works passes through a populated area [/] Access road and/or construction/ rehabilitation does not pass through any populated area | [] Undertake sprinkling of road (including access roads) during dry days, and filling up of potholes during rainy days, especially in residential areas [/]Set up speed limits for vehicles, especially within residential areas [/] No measures needed | Contract |
| 6. Landslide/ erosion of exposed road sides resulting in sedimentation of | [] The road will traverse a mountainous area necessitating deep cuts on mountainsides, particularly between | [] Include slope protection works at the following stations: | DED/POW Or (if budget does |

| issue (Potential Impact) | Assessment (Sample assessments) | Mitigation Measure | Instrument of Implementation (POW, Contract, IDP, or O&M Plan)* |
|--|---|--|---|
| waterways | <pre>station and, etc (check DED for deep cuts) [] The exposed slopes will likely consist of highly erodible loose materials [] The cut slopes will be hard materials that would resist erosion [] The road passes through a relatively benign terrain, cuts will be minimal [] The rehabilitation work does not involve additional road cuts</pre> | etc (Specify the type/s of slope protection to be applied at each section- Consult with the Municipal Engineer: [] Bioengineering with geomat and cover crop [] Fast growing shrub species [] Riprap [] Gabions [] Terracing [] Concrete protection wall | not permit) LGU Commitment Letter |
| 7. Inadequate drainage resulting in flooding or ponding | [] The road will block runoff, resulting in flooding on one side of the road during rainy days. [/] Drainage issues unlikely | [] Others) [/] Installation of cross drain between station with irrigation canal and other potential drainage installation. | DED |
| 8. Potential | [/] There is an | [/] DA to continue to | Capacity Buildir |

T

I

| Issue (Potential Impact) | Assessment (Sample assessments) | Mitigation Measure | Instrument of Implementation (POW, Contract, IDP, or O&M Plan)* |
|---|---|--|---|
| increase use of pesticides due to intensification of cash crop production in the area | ongoing IPM program of DA in the service area [] Farmers in the service area have not been trained on IPM | support IPM program [] LGU to Coordinate with DA on IPM training | Plan O&M Plan; Capacity Building Plan |
| 9. Potential acceleration of denudation of the upland/hilly areas due to intensification of crop production | [] The proposed road will connect to the market an upland/hilly area where farmers are currently practicing erosive farming techniques. The road could help accelerate the denudation of the upland/hillsides rendering them unproductive in a few years. [/] The road connects only lowland farms to the market | [] DA to coordinate with LGU for the introduction of sustainable upland farming systems in the area [/] No measure required | O&M Plan; Capacity Building Plan |
| 10. Potential increased in encroachments of human activities into the nearby public forest | [] The proposed road will improve human access to the nearby public forest, resulting in increase slash and burn cultivation, illegal logging and poaching. [/] The proposed road does not improve access to a public forest | [] Coordinate with DENR for the enactment of ordinance deputizing the local community to enforce forestry laws [/] No measure required | O&M Plan; Capacity Building Plan |
| 10. Local employment | [/] Construction will provide local employment | [/] Hiring priority shall be given to qualified local | Contract |

| Issue (Potential Impact) | Assessment (Sample assessments) | Mitigation Measure | Instrument of Implementation (POW, Contract, IDP, or O&M Plan)* |
|------------------------------|---|--|---|
| | opportunities | residents; Implement RI Manual on local hiring | |
| | [] Construction does not provide any local employment opportunities | [] No measures required | |
| | | | |
| <others issues="">.</others> | | | |

Prepared by: FIDEL C. BOCBOC

Asst. MPMIU

Adopted by MPMIU

ALEX E. ARENA

MPMIU Head

Noted by the local community:

HON. MIGELITO BARON

Barangay Captain